

Ranger Mine Closure Plan 2024 Executive Summary



Issued date: 1 October 2024 Revision number: 1.23.2



TABLE OF CONTENTS

1	INTR	ODUCTION	1				
2	LOCATION OF THE MINE AND CLOSURE DOMAINS						
3	STAKEHOLDER ENGAGEMENT						
4	MINE CLOSURE PLAN UPDATE						
5	PRO	GRESS OF CLOSURE ACTIVITIES	8				
6	CUR	RENT PROGRESS FOR EACH THEME	18				
	6.1	Landform	19				
	6.2	Water and Sediment	21				
	6.3	Soils	24				
	6.4	Ecosystems	25				
	6.5	Radiation	27				
	6.6	Cultural	29				
7	CURRENT RISKS						
8	REFERENCES						

FIGURES

Figure 1: Location of Ranger Project Area, within but separate from Kakadu National Park	. 3
Figure 2: Location and extent of closure domains	. 5
Figure 3: Indicative sequence of major closure activities	. 9
Figure 4: Final landform boundary and contours (meters reference level; mRL)	20
Figure 5: Water catchments and key post-closure locations	23

TABLES

Table 1: Committees and forums	7
Table 2: Closure implementation work program	10
Table 3: Subjective percentage progress for each theme against key metrics	19
Table 4: Preliminary assessment of the potential impacts to cultural land use activities (consultation v Traditional Owners required)	with 30
Table 5: Summary of current risks	32

Cover: Former Ranger mine with Pit 3 being dewatered (April 2024).



1 INTRODUCTION

Energy Resources of Australia Ltd (ERA) produced uranium oxide for the global nuclear energy market for more than 40 years. The Ranger ore body, located on Mirarr country in the Alligator Rivers Region of the Northern Territory, was first discovered in 1969. ERA was established in February 1980, and when floated on the Australian Stock Exchange (ASX) in July 1980, was the largest public float in Australian history.

After considerable exploration and site preparation activity, mining started from Pit 1 (Photo 1), and ore processing soon followed with the plant commissioned in July 1981. The first drum of uranium oxide was produced on 13 August 1981.

Mining from Pit 1 finished in December 1994 and finished from Pit 3 in November 2012. The last processing of stockpiled ore and the final drum of uranium oxide was produced on 8 January 2021 (Photo 2) completing the mine's operational stage after producing a total of 132,000 tonnes of uranium oxide. The former Ranger mine is now in the closure phase.





Photo 1: Pit 1 in 1981

Photo 2: Final drum of Uranium Oxide

In April 2024, ERA appointed Rio Tinto to manage the Ranger Rehabilitation Project under a Management Services Agreement (MSA). The MSA took effect on 3 June 2024. Under the MSA, Rio Tinto will, on ERA's behalf and in accordance with plans and budgets approved by the ERA Board, manage all aspects of the rehabilitation of Ranger, including project management and execution of all rehabilitation activities. Implementation of the MSA will allow Rio Tinto to build on ERA's work to date and combine this with Rio Tinto's technical expertise in designing, scoping and executing closure projects.

The environmental protection conditions within which ERA has operated and must now close the former mine are set out in the *Environmental Requirements of the Commonwealth of Australia for the Operation of Ranger Uranium Mine* (hereafter ERs). These ERs are attached to the Ranger Authority issued under Section 41 of the *Atomic Energy Act 1953*. The ERs are also given effect through the Ranger Authorisation issued under the then Northern Territory *Mining Management Act 2001*. The Mining Management Act was repealed by the *Environment Protection Act 2019* on 1 July 2024, and the rehabilitation activities at Ranger are now conducted in accordance with the Deemed Mining Licence (DML-0108-18), which comprises the Ranger Authorisation 0108-18 and the latest approved Ranger Mine Closure Plan.



The Atomic Energy Act included an end date for closure activities at Ranger of 8 January 2026. In November 2022, the *Atomic Energy Amendment (Mine Rehabilitation and Closure) Act 2022* (Cth) was passed. The amendments to the Act allow the Minister to vary or confer a new Authority for the express purposes of authorising rehabilitation, remediation and monitoring activities at Ranger to extend beyond the previously legislated deadline of 8 January 2026. The amendment also outlines a process for the progressive relinquishment (close-out) of parts of the Ranger Project Area (RPA). Work continues with the Commonwealth Government, Northern Land Council (NLC) and Gundjeihmi Aboriginal Corporation (GAC) (on behalf of the Mirarr Traditional Owners), to negotiate the revised Section 41 Authority for the RPA. ERA applied for a new Authority (a 'Rehabilitation Authority' as defined in Section 41CA of the Atomic Energy Act) on 27 May 2024.

The ultimate objective for closing the mine is to prevent impacts to people and the environment, and to rehabilitate the site to a standard that would allow its incorporation into Kakadu National Park. ERA has worked in close collaboration with many stakeholders over the last 40 years, generating a significant amount of information from research and monitoring. This ongoing information collection and analysis is guiding the rehabilitation activities towards a successful mine closure that achieves the above objective.

The MCP is the primary mechanism to describe the closure activities and rehabilitation. The MCP seeks to consolidate the relevant information from the last 40 years and demonstrate how the current and planned closure and rehabilitation activities will achieve the ERs. The 2024 MCP also discusses the role of the Ranger Project Team in supporting the post-mining transition of Jabiru. To ensure its currency, and to incorporate lessons learnt from ongoing engineering, scientific and monitoring studies, the MCP is updated and submitted for approval annually. At the time of writing, the 2023 MCP is pending ministerial decision.

Standalone applications seeking approval to perform certain closure activities (e.g. backfilling Pit 1 and Pit 3; demolishing the Processing Plant; deconstructing the Ranger Water Dam (RWD); and creating the Final Landform) are also submitted. The activities subject to standalone approval applications, and those seeking approval via the MCP, are described in Chapter 4 of the main document.

2 LOCATION OF THE MINE AND CLOSURE DOMAINS

Ranger is located within the RPA adjacent to Jabiru, approximately 260 km east of Darwin in the Northern Territory (Figure 1). Access to the RPA is via the Arnhem Highway. The RPA occupies approximately 79 km² and is surrounded by, but separate from, Kakadu National Park.

The Mirarr people are the Traditional Owners of the lands on which Ranger is located. Mirarr country encompasses the RPA, the Jabiluka Mineral Lease, the town of Jabiru, and parts of Kakadu National Park. In 1995, the Mirarr established the GAC, an incorporated body, to assist them to manage a balance between sustainable development and traditional practice on their land. The GAC represent the Mirarr Traditional Owners in discussions and negotiations regarding the Ranger Rehabilitation Project.



FIGURE 1

Location of the Ranger Project Area (RPA)

LEGEND

- E Ranger Project Area
- C Arnhem Land
- Kakadu National Park World Heritage Area
- National Park
- Primary Roads
- Town



Energy Resources of Australia Ltd ("ERA") copyright in the drawings, information and data recorded (the information") is the property of ERA. This document and the information are solely for the use of the authorized erepinent and this document may not be used, copied or reproduced in whole or part for any purpose other than that which it was supplied by ERA. ERA makes for any purpose other than that which it was supplied by ERA. ERA makes any third party who may use or rely upon this document or the information. APPROVED FOR AND ON BEHALF OF ERA



It is common practice for spatial areas within a mine site to be identified as 'Closure Domains'. This provides a point of reference and spatial boundary for discussions that follow. The Closure Domains for Ranger are shown in Figure 2 and comprise the following:

- Domain 1: Pit 1 (~41 ha, backfilled and rehabilitated in 2021).
- Domain 2: Pit 3 (~107 ha, being dewatered at the time of writing this MCP to dry out the tailings, allowing them to start consolidating to improve their geotechnical strength ahead of initial capping).
- Domain 3: Tailings Storage Facility (TSF) / Ranger Water Dam (RWD) (~185 ha, previously stored tailings and is now being used to store process water, hence the name change).
- Domain 4: Land application areas (total ~157 ha, used for irrigation of release water during the dry season if required).
- Domain 5: Processing plant, water treatment plant, power station, administration and maintenance facilities (~40 ha, the facilities used for processing ore have been decommissioned and are ready for demolition; some infrastructure like the water treatment and power supply facilities remain in operation).
- Domain 6: Rock stockpiles (~268 ha, will be used to backfill Pit 3 and create the final landform).
- Domain 7: Water retention ponds, water storage structures and constructed wetlands (~110 ha, used to store process water, pond water and release water).
- Domain 8: Linear infrastructure corridors supporting access roads and service tracks (~41 ha, most of these will remain throughout closure and some will remain throughout the monitoring and maintenance phase to access monitoring locations).
- Domain 9: Miscellaneous areas that include trial sites (~55 ha, will be progressively rehabilitated, with the plant nursery remaining active throughout the monitoring and maintenance phase).
- Domain 10: Jabiru Airport and offices of the Environmental Research Institute of the Supervising Scientist (ERISS) (~44 ha, future of the airport is uncertain, ERISS will likely remain throughout the monitoring and maintenance phase).
- Domain 11: Residual Ranger Project Area (RPA) (~6,852 ha). This area encompasses the balance of the RPA (i.e. all areas not included in another closure domain). It is largely undisturbed but was subject to exploration activities (e.g. historic exploration drill holes, access tracks). It also contains monitoring wells and sampling stations. Parts of this domain will be the first areas where the Ranger Project team seek progressive relinquishment.

SITE COMPONENTS 1. Pit 1 2. Pit 3 3. RWD 4A. Corridor Creek LAA 4B. Magela LAA 4C. Djalkmarra LAA 4D. Djalkmarra LAA ext. 4E. Retention Pond 1 LAA 4F. Jabiru East LAA 4G. Retention Pond 1 LAA ext. 5. Processing Plant 6. Stockpiles 7A. Retention Pond 1 7B. Retention Pond 2 & 3 7C. Retention Pond 6 7D. Retention Pond 1 WF 7E. Corridor Creek WF 7F. Georgetown Creek Mine Bore Levee (GCMBL) 7G. Sleepy Cod Dam 8. Internal road boundaries not displayed for clarity 9A. Gagudju Yard 9B. Ranger Mine Village (temp) 9C. Nursey/Coreyard 9D. Magela Levee 9Ei. Borrow Pits 9Eii. Borrow Pits 9Fi. Landfill Sites 9Fii. Landfill Sites 9G. R3 Deeps Decline 9H. Magazine 9I. Trial Landform 10A. Airport 10B. ERISS & Telstra 11. Residual Ranger Project Area



Ranger Mine – Closure Domains

LEGEND

Mine closure domainRanger Project Area



This document and the information are subject to Terms and Conditions and Energy Resources of Australia Lit ("ERAY copyright in the drawings, information and data recorded ("the information") is the property of ERA. This and this document may not be used, copied or reproduced in whole or part for any purpose other than that which it was subplied by ERA. ERA makes no perpresentation, undertakes no duty and accepts no responsibility to any third partly who may use or rely upon this document or the information. APFROVED FORA NO NO BEHALT OF ERA.



3 STAKEHOLDER ENGAGEMENT

The Ranger Project Team's approach to stakeholder engagement is centred on maintaining and strengthening our relationships based on mutual respect, active partnership, transparency and long-term commitment. The team will continue to connect with and respect Mirarr culture and the aspirations of local communities as we create a positive legacy and achieve sustainable rehabilitation of Ranger.

Discussions with stakeholders are coordinated through the forums and committees listed in Table 1. These committees oversee and/or contribute to the mine's approval processes, mandatory reporting obligations, and the scientific integrity of studies, trials and projects.

In 2023, ERA undertook a range of social impact identification and social risk analysis. These processes are common best practice in the industry to support projects to identify impacts and opportunities of activities on host communities and set out clear mitigations to be monitored over the closure and post-closure phases.

ERA remains committed to its role in supporting the transition of Jabiru. In 2024, the Ranger Rehabilitation Project drafted a Community and Social Performance Plan, which outlines strategies to mitigate social impacts and social risks, and enhance opportunities identified. This has been developed in line with the Rio Tinto Communities and Social Performance Standard (2022).



Table 1: Committees and forums

Forum / Committee	Description	Members / Attendees
Minesite Technical Committee (MTC)	The MTC provides a forum for stakeholders to discuss and resolve technical environmental management matters (assessments, inspections, audits and rehabilitation activities) and regulatory matters related to the former Ranger mine and considers the views of the Mirarr and Aboriginal people.	DLPE, OSS, ERA, GAC and NLC The Commonwealth DISR is an observer
Alligator Rivers Region Technical Committee (ARRTC)	The ARRTC is an independent scientific statutory committee that oversees scientific study programs undertaken to protect the environment in the Alligator Rivers Region from effects of uranium mining. These study programs are undertaken by ERA and/or OSS and articulate the relevant knowledge and tools required to ensure protection of the environment from the potential impacts of uranium mining in the Alligator Rivers Region.	An independent chairperson, OSS, independent scientific members, NLC, representatives for DLPE, Uranium Equities Limited (current holder of the Nabarlek lease), and Parks Australia
Alligator Rivers Region Advisory Committee (ARRAC)	The ARRAC is a public, non-technical statutory committee intended to facilitate communication between government, industry and community stakeholders on matters relating to the effects of uranium mining on the environment in the Alligator Rivers Region.	An independent chairperson, representatives from several NT and Commonwealth Government departments, Office of the Administrator of the NT, NGOs, GAC, NLC, OSS, ERA, and other mining companies that operate in the region
Ranger Closure Consultative Forum (RCCF)	RCCF was established to provide ongoing updates to stakeholders on Ranger closure activities; give stakeholders confidence that the proposed Ranger closure strategy will achieve the environmental requirements; provide information on upcoming approvals to allow stakeholders to appropriately resource; gain feedback from stakeholders on studies and applications to ensure outcomes are met and provide feedback on close out of KKNs.	ERA, OSS, NLC, GAC, DLPE, DISR
Relationship Committee	The committee was established by the Mining Agreement to ensure effective information sharing and review processes between ERA and the Traditional Owners and their representatives.	Traditional Owners, GAC, NLC, ERA, and invited observers Currently paused

GAC – Gundjeihmi Aboriginal Corporation; NLC – Northern Land Council; DLPE – NT Department of Lands, Planning and Environment; OSS – Office of the Supervising Scientist; DISR – Commonwealth Department of Industry, Science and Resources; NGO – Non-Government Organisations.





4 MINE CLOSURE PLAN UPDATE

In 2023, the Ranger MCP was restructured to show more clearly the progress towards achieving the ERs and the current level of residual risk to the closure of Ranger. By doing so, it highlighted the elements of the project that require further study and design refinement to achieve the ERs and reduce residual risk. Most of these studies are underway and the findings will be included in future MCPs. The 2023 Ranger MCP was submitted to the relevant Commonwealth and NT ministers on 1 December 2023, and at the time of writing ministerial decision is pending.

Two notable additions were introduced to the 2023 MCP and are included in this year's update:

- Spider web diagrams for each of the six ER themes (Landform, Water and Sediment, Soils, Ecosystems, Radiation and Cultural) that provide a subjective per cent complete for the key metrics of Closure Criteria Approved; Relevant Studies Completed; Preventative Controls Effective; Monitoring Program Developed; and Corrective Actions Effective. The diagrams have been updated to show any change in each metric between the 2023 and 2024 MCP.
- 2. Bow-tie diagrams that provide on a single page a transparent way of showing progress towards achieving each ER. Within each bow-tie diagram:
 - Threats to achieving the ER and the preventative controls that have or will be implemented to manage these threats are represented on the left side of the diagram.
 - Corrective actions that will be implemented if the monitoring program identifies a deviation from the planned trajectory to achieving the ER, and the consequences and residual risk of this, are presented on the right side. The residual risk ratings reflect the current understanding and effectiveness of the controls and corrective actions. The findings of the studies that are currently underway will inform a refinement to, or addition of new, closure activities that will strengthen the effectiveness of the preventative controls and/or corrective actions, thereby reducing the level of residual risk.

5 PROGRESS OF CLOSURE ACTIVITIES

Figure 3 shows the sequence in which closure activities are planned to occur, including indicative timeframes. It is noted that the timeframes shown are subject to change as they are pending the outcomes of further studies being undertaken on matters such as water management and bulk material movement. A detailed description of closure activities is provided in Chapter 4 of the MCP.

Table 2 summarises the completed, current and future activities being undertaken within each of the closure domains as they progress towards final landform.



EXECUTIVE SUMMARY - RANGER MINE CLOSURE PLAN 2024

				O Ces	ssation of cessing a	ore t Ranger	iger O Submission of this 2024 MCP		this			Planned completion of creating the final landform			2			
Pit 1	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035
Pit 1 Decanting				:			÷											:
Planting on the final landform				:			÷											:
Pit 3																		
Tailings deposition into Pit 3				:			:											:
Wicking of tailings				:			:											:
Drying out of tailings				:														
Geotextile installation				:			:											
Initial capping				:			:											ł
Secondary capping				:			÷											ł
Disposal of Phase 1 demolition and contaminated materials				:			:											E
Bulk backfill up to 6 m below Final Landform				:			:											
Bulk backfill to create Final Landform				:														
Installation and pumping from decant wells																		
Brine injection into Pit 3 underfill																		
Ranger Water Nam																		
PWD wall and floor cleaning				:										_				
Process water storage				÷			÷											
Transfer of process water from RWD to 35 ML tank				:			:											
Clay canning				:			÷											-
Progressive bulk backfill to create Final Landform				:			÷											-
				;										_				
Demolition				:			÷											
Phase 1				:			:											:
Phase 2				:			:											
Phase 3				:			:											
Final Landform																		
Bulk Material Movement to create Final Landform				:			:											
Progressive revegetation				:			÷											
Construction of sediment control structures				:			:											:

Figure 3: Indicative sequence of major closure activities

Issued date: 1 October 2024 Unique Reference: PLN007



Table 2: Closure implementation work program

Domain	Completed Activity	Current Activity	Future Activity
1: Pit 1 (~41 ha)	 Mining of Pit 1 ended in December 1994 (Photo 3). Underdrain installed in preparation to receive tailings. Tailings deposition began in August 1996 and ended Q4 2008 (Photo 4). Wicking to assist dewatering and consolidation of tailings. Installation of geotextile layer and initial capping in 2013–14. Full backfill started in May 2019 and final landform achieved in August 2020 (Photo 5). Scarification of the landform started in November 2020 and rehabilitation plantings started in 2021 (Photo 6). Creation of habitat via rock features (Photo 7). 	 Removal of pit tailings flux (process water) via decant wells. Monitoring, maintenance and adaptive management activities to inform surface water runoff and ecosystem re-establishment. This work will enable the Ranger Project Team to apply lessons learnt to other landforms as they are progressively established. 	 Contour perimeter drain backfilled to final landform (Photo 8). Removal of corridor creek road, associated bund and high voltage (HV) power.
2: Pit 3 (~107 ha)	 Mining started in 1997 and ended in November 2012 (Photo 9). Underfill, underdrain and dewatering systems completed 2012–2014 (Photo 10). Tailings deposition from mill processing started in 2015 and ended 2021 (Photo 11). Tailings transfer from TSF started in 2016 and ended 2021. Tailings floor transferred via truck and dozer. Wicking to assist dewatering and consolidation of tailings (Photo 13). Dewatering of the pit to accelerate the drying out of the tailings. 	 Brine injection into the underfill zone via pit wall directional drilling (Photo 12). Dust suppression activities and crusting the tailings surface (amphibious excavator, water spray, amphiroller). 	 Installation of geotextile and then initial and secondary capping (standalone approval application for Pit 3 backfill lodged September 2023 and approved August 2024). Placement of demolished plant and other infrastructure / materials into Pit 3 (standalone approval application to demolish plant will be submitted). Progressive waste disposal and bulk backfill (standalone approval application for Pit 3 backfill). Final 6 m of landform and revegetation (standalone approval application for Final Landform will be submitted).



Domain	Completed Activity	Current Activity	Future Activity
3: TSF / RWD (~185 ha)	 Tailings transfer into Pit 3 ended in 2021. Cleaning of remnant tailings from walls and floor in 2019–21 (Photo 14 and Photo 15). RWD wall notches installed and process water received from Pit 3 in 2022. 	Process water storage and evaporation.	 RWD deconstruction (standalone approval application for RWD deconstruction will be submitted). Final landform and revegetation (standalone approval application for Final Landform).
4: Land Application Areas (~157 ha)	 Used for disposal of release water during the dry season when required. 	 Ongoing disposal of release water when required. Sampling to confirm levels of contamination and removal from Ranger Contaminated Sites Register if applicable. 	 Progressive removal of above ground infrastructure. Progressive remediation of any contamination. Progressive revegetation.
5: Process plant, water treatment plants & other infrastructure (~40 ha)	• Decommissioning of infrastructure associated with the leaching and solvent extraction circuits and areas of calcination, drying and product packing.	 Sampling for contaminated material. Ongoing use of water treatment facilities (e.g. brine concentrator, brine squeezer, water treatment plants), fuel storage, power station and administration buildings (Photo 16). 	 Demolition of plant / crusher (standalone approval application to demolish plant). Treatment of water – progressively transfer sections from process water to pond water. Remediation of contaminated sites. Revegetation (standalone approval application for Final Landform).
6: Stockpiles (~268 ha)	 Stockpiled waste rock used to backfill Pit 1 in 2020. Stockpiled waste rock used to create Stage 13 and Stage 52 final landform. Progressive rehabilitation of small areas. 	Weed and water management.Preparation for capping Pit 3.	 Re-routing pipelines. Initial capping and bulk material movement for Pit 3 backfill (standalone approval application for Pit 3 backfill). Bulk material movement for RPA final landform (standalone approval application for Final Landform).
7: Water management areas (~110 ha)	Ongoing use.	 These areas continue to support ongoing water storage, dust suppression and management, including authorised release of treated water during the wet season. Sampling for contaminated material. 	 Ongoing use ahead of progressive remediation, backfill, rehabilitation of retention ponds, water storages and wetland filters.



Domain	Completed Activity	Current Activity	Future Activity
8: Linear infrastructure (~41 ha)	 Two redundant tracks (3.6 ha) and six drill pads (0.8 ha) have been rehabilitated. Bulk of this domain is supporting ongoing activities. 	These areas continue to support ongoing activities.	 Access during monitoring phase. Progressive removal and rehabilitation as aspects of this domain are no longer required.
9: Miscellaneous areas (~55 ha)	 Trail landform constructed in 2009 to investigate rehabilitation plantings into waste rock (Photo 17). Closure of the Ranger 3 Deeps (R3D) approved April 2019. Ranger mine village and adjacent workshop rehabilitated in 2020. All explosives have been removed from the magazine area and the site has been deregistered. 	 Ongoing use of the plant nursery, trial landform (Photo 18), Magela Creek levee and some landfill sites. 	 Relocating office space/gate house to maximise demolition efficiency. Plant nursery expansion/core yard decommissioned and rehabilitated. Progressive decommissioning, remediation, backfill and rehabilitation of miscellaneous areas.
10: Airport and ERISS offices (~44 ha)	Ongoing use.	Ongoing use.	 Handover to a third-party operator as advised by stakeholders Failing handover, final decommissioning and closure to commence in 2025.
11. Residual RPA (~6,852)	Exploration activities.	 Investigating partial relinquishment of ~3,000 ha north of Magela Creek. 	 Progressive rehabilitation and/or retention and handover of some access tracks to Mirarr (to be determined as part of partial relinquishment).







Photo 3: Pit 1 (1992)



Photo 5: Pit 1 being backfilled (2014)

Photo 4: Pit 1 tailings deposition (2008)



Photo 6: Pit 1 backfilled (2022)



Photo 7: Pit 1 fauna habitat features added as boulder piles (2021)





Photo 8: Pit 1 perimeter drain with access track (left) and rock check dam (right) (2021)



Photo 9: Mining Pit 3 (2007)



Photo 10: Pit 3 underfill (2014)



Photo 11: Pit 3 tailings deposition (2016)





Photo 12: Directional drilling for brine injection into Pit 3 underfill (2022)



Photo 13: Dewatering Pit 3 (April, 2024)





Photo 14: Cleaning remnant tailings from walls of tailings storage facility (2020)



Photo 15: Ranger Water Dam in final stages of remnant tailings removal from floor (2021)





Photo 16: Processing plant (foreground) and Retention Pond 2 centre right (2023)



Photo 17: Trial landform constructed (2009)





Photo 18: Trial landform as of 2023, plants ~13 years old

6 CURRENT PROGRESS FOR EACH THEME

The benefit of operating a mine, collaborating with stakeholders, and conducting research and monitoring for over 40 years, is an in-depth understanding and substantial base of knowledge on which closure activities and rehabilitation can be guided. The Ranger Project Team acknowledge that further work is required to improve our understanding and reduce uncertainty on several aspects of the project. Table 3 shows the subjective self-assessment of current per cent complete for the key metrics to achieving the ERs for each of the six themes. The key metrics are (these are illustrated as spider web diagrams in Chapters 6 to 11 of the MCP):

- Closure Criteria Approved: the percentage complete for this metric reflects how many of the total closure criteria for each theme have been approved. Where the percentage progress is less than 100, closure criteria are either included in this 2024 MCP for approval or still in draft and the subject of discussion.
- Relevant Studies Completed: this metric reflects the progress towards completing the studies necessary to demonstrate that the relevant ERs can be achieved.
- Preventative Controls Effective: this metric reflects progress towards the effectiveness of the controls that will be put in place between now and the creation of the final landform, or shortly thereafter, to ensure that ERs can be achieved or are on the desired trajectory to being achieved.
- Monitoring Programs Developed: this metric reflects progress towards having developed and implemented a monitoring program that will demonstrate model validation, and either the confirmation of trajectories towards closure criteria or an undesirable outcome and thus a deviated trajectory.



• Corrective Actions Effective: this metric reflects progress towards the effectiveness of corrective actions that if implemented would recover a deviated trajectory to a desired trajectory within an acceptable timeframe, and would avoid unacceptable human health, environmental and cultural impacts.

	Landform	Water and Sediment	Soils	Ecosystems	Radiation	Cultural
Closure Criteria Approved ¹	100	70	100	80	100	100
Relevant Studies Completed	70	70	65	70	90	70
Preventative Controls Effective	80	70	60	40	70	60
Monitoring Program Developed	80	80	20	60	70	40
Corrective Actions Effective	70	60	80	50	50	60

Table 3: Subjective percentage progress for each theme against key metrics

¹ – assumes that the closure criteria provided for approval in the 2023 MCP will be approved

Table 3 shows that significant progress has been made across the six themes in many of the key metrics. The sections that follow provide a brief overview of the outcomes of this work and the areas targeted for future work. Chapters 6 to 11 of the MCP describe the progress and future works program for each of the six themes in much more detail.

6.1 Landform

Landform covers the physical aspects of the final landform that will cover the disturbed footprint of the mine site (Figure 4). It includes the long-term isolation of tailings and geotechnical stability of the final landform.

The final landform is to isolate the buried tailings for a period of 10,000 years and to have similar indices of erosion and runoff distribution to the natural landscape. A Landform Evolution Model is used by OSS to assess the performance of ERA's final landform design over various rainfall scenarios and durations. The latest version of the final landform design assessed by OSS in 2020 was Final Landform Version 6.2 (FLv6.2). The key findings were:

Potential formation of gullies after 10,000 years was up to 7 m deep under normal rainfall conditions, and up to 9 m deep under worst case rainfall conditions and with no active management. Noting that this assessment was undertaken for a landform with no vegetation covering the surface for the entire 10,000 years. The modelling will be refined to include such factors, but even in its current state it provides comfort because the tailings buried in Pit 1 in the areas with modelled gully formation have a waste rock cover of 15 m (and substantial vegetation growth after just two years), and the tailings in Pit 3 will be covered by 27 m of waste rock. Therefore, the current conservative assessment suggests that no tailings would be exposed within 10,000 years.



• With regards to erosion, this criterion will be achieved if the model demonstrates the long-term predictions of denudation rates from the designed landform are approaching the background denudation rate. Denudation is the measure of weathering, or erosion of a landform surface by forces such as water and wind. It is expressed in terms of millimetres per annum (mm/a). A recent study by Wasson and others (2021) identified a background denudation rate of 0.075 mm/a being relevant for Ranger. The 10,000 year assessment of the FLv6.2 LEM predicts a denudation rate of 0.15 mm/a over Pit 1 and 0.21 mm/a over Pit 3 under normal rainfall conditions. It is noted that a grass cover was also modelled for denudation rate from Pit 1 and this reduced the predicted 0.15 mm/a to 0.04 mm/a. Therefore, erosion of the modelled final landform is approaching the target criterion, but further refinement is required.

The findings of the OSS modelling assessment of FLv6.2 have been taken into consideration by ERA in the development of FLv7. In February 2022, an ERA landform design group was formed. This group is currently refining FLv7 and once completed will provide the revised design to OSS to assess the performance of the enhanced landform design.



Figure 4: Final landform boundary and contours (meters reference level; mRL)



Further to the LEM development for tailings isolation and erosion rates, the Ranger Project Team are undertaking a number of studies to inform an Erosion, Sediment and Water Control Plan. The objectives for the plan are to:

- in conjunction with stakeholders, determine appropriate water criteria (including bedload and turbidity) for within the RPA during the final landform construction and for the years that follow;
- design the infrastructure required to manage run-off and near surface seepage from each catchment, and across all catchments as a whole, and compare that behaviour with the agreed landform and water quality criteria;
- determine the monitoring required to support decision making and to track performance;
- develop corrective actions that would be implemented if the monitoring program detects deviation from the desired trajectory; and
- describe how the actively managed final landform will transition to long-term passive sediment management features.

6.2 Water and Sediment

Water and Sediment covers the activities undertaken to minimise the release of contaminants (i.e. radiological, chemical and physical) and prevent changes to water and sediment quality in the receiving environment that could otherwise have a detrimental impact to human health and/or ecosystems (animals and plants).

Water management is a critical aspect of the day-to-day activities at Ranger and a key driver of the timing of closure activities. It is also a key driver in achieving many of the ERs, because water is the pathway for contaminants that are present on site (largely buried in Pit 1 and Pit 3) to move off site.

Numerous studies and predictive models over the life of the mine have been developed to understand and document the often-complex hydrogeological processes. This body of work has identified Constituents of Potential Concern (CoPCs), quantified the sources of these CoPCs, and modelled the transport pathways and receptors for groundwater and surface water on and off the RPA out to 10,000 years post-closure.

There are four catchments that collect and transfer water from the mine site into Magela Creek (Figure 5). While there are hundreds of active groundwater and surface water monitoring locations on the RPA at present, the points that are particularly important to help understand the post-closure effects on Magela Creek from operating and closing the Ranger mine are shown on Figure 5. Magela Creek is an important receptor for two reasons. First, all water from the mine ultimately drains into Magela Creek. Second, the nearest resident population to the mine is located at Mudginberri Billabong, a receiving waterbody on Magela Creek approximately 5 km downstream of the point where Magela Creek crosses the boundary of the RPA (Figure 5).



The Ranger Surface Water Model (RSWM) calculates concentrations of 20 mine derived CoPCs in surface waters of the Magela Creek catchment, from Magela Creek upstream (MCUS) to Mudginberri Billabong downstream. The model is useful for estimating surface water CoPC concentrations at discrete locations as it effectively models the mixing of solutes in low concentration background loads with site loads by applying a mass balance approach. Conservation of mass is assumed for all CoPC movement within the Magela Creek system, and no allowance is made for any reactivity of CoPCs with creek flows (i.e. a conservative approach is applied).

Outputs from the model include flow exceedance values that represent the predicted solute concentration that will be exceeded for a certain percentage of the time where there is flow at that location. Concentrations taken from the model at peak loads and at 10,000 years post-closure are reported in the MCP. The values used in this assessment are a flow-weighted 3-day average of the concentration.

The results provided in the 2024 MCP are a combination of the latest 2023 modelling undertaken for the submitted and approved Pit 3 application (i.e. for the Djalkmarra catchment and all source terms from contaminants to be disposed in Pit 3) and modelling undertaken in 2020 for the rest of the non-Pit 3 related sources. A Best Practicable Technology (BPT) assessment is currently underway to identify additional mitigations that would reduce solute loads from the RWD. Once completed, the modelling will be re-run to update the rest of the non-Pit 3 sources and the outcomes of this work will be provided in the Ranger Water Dam / Final Landform standalone approval applications and future updates to the MCP.

To help understand the potential effects of the CoPC concentrations entering Magela Creek, the predicted concentrations at peak loads and 10,000 years post-closure were compared to various guideline values. The outcomes of this comparison are:

- Drinking water: the concentrations of all CoPCs are less than the guideline values that is, there would be no risk to health from drinking the water at any of the monitoring points from predicted peak load concentrations or 10,000 years post-closure.
- Recreational water: the concentrations of all CoPCs are less than the guideline values.
- Australian livestock drinking water: the concentrations of all CoPCs are less than the guideline values.
- International wildlife / livestock drinking water: the concentrations of all CoPCs are less than the guideline values.
- Species protection level (SPL) for 99% of aquatic species: Manganese (Mn) is the only CoPC that current modelling shows an exceedance of the 99% SPL guideline value. The 99% SPL for manganese is 73 µg/L. The background manganese concentration in Magela Creek (at MCUS) is 14 µg/L. The predicted 50% exceedance at the end of RPA is 178 and 61 µg/L for the peak and 10,000 year concentrations respectively (261 and 85 µg/L for the 10% exceedance for peak and 10,000 years respectively).



FIGURE 5

Water Catchments and Key Monitoring Locations

LEGEND

- Ranger Project AreaGroundwater Watershed Boundary
- Waterbody
- Modelling Assessment Point
- Surface Water Monitoring Site



Energy Resources of Australia Ltd ("ERA") copyright in the drawings, information and data recorded (The information) is the property of ERA. This document and the information is the property of ERA. This document may not be used, copied or reproduced in whole or part for any purpose other than that which it was supplied by EPA. ERA who are the the theory of the theory of the theory of the theory and the theory of the theory of the theory of the theory theory of the theory of the theory of the theory of the information.



Whilst not showing as an exceedance against any guideline value, the predicted loads of nutrients and sulfate are recognised as factors that require further investigation (for eutrophication and potential formation of acid sulfate soils respectively). Increased nutrient loads may contribute to eutrophication, the biological processes characterised by high levels of plant and/or algae phytoplankton that may result in the water becoming green and cloudy. Increased sulfate loads in sediments, under certain conditions and when oxidised (exposed to the air), can produce acid. Instances of acidification associated with acid sulfate soils have been observed in Coonjimba Billabong, indicating conditions suitable for the formation of acid sulfate soils are present in at least some locations on the RPA.

Therefore, whilst the planned water management activities on site are predicted to have considerable success in minimising the concentrations of most CoPCs that will enter the Magela Creek system, further work is underway to reduce the predicted concentrations of several CoPCs. This work is detailed in Chapter 7 of the MCP and includes:

- To improve modelling of likely solute concentrations in surface water, including work to reduce uncertainty in both groundwater and surface water modelling, and to better capture the spatial and temporal aspects of CoPC movement into surface waters.
- To undertake BPT assessments of additional remediation concepts aimed at reducing the downstream concentrations of CoPCs (particularly manganese).
- The Ranger Project Team will continue to monitor nitrate, ammonia, total nitrogen and total
 phosphorous concentrations at MCUS and MG009 to advance our understanding of
 eutrophication. This monitoring will provide an improved evaluation of natural background load
 variability, both in terms of total load as well as temporal and flow related variability. This
 improved understanding will help inform revisions of the RSWM with regards to background
 loads of nutrients.
- Potential mitigation options being considered for reducing manganese loads in the abovementioned BPTs will also be beneficial for reducing sulfate loads. Field sampling to confirm the presence and extent of existing acid sulfate soils is also being undertaken.

6.3 Soils

The theme of 'Soils' for Ranger is referring to surface or near-surface land that may have been contaminated during the operation of the mine. It includes land on the RPA that has become contaminated through treatment of pond water in wetlands and bunds, irrigation of pond water in the Land Application Areas (LAAs), and seeps and spills in areas such as the processing plant.

Studies to identify and categorise the contaminants on the RPA have been occurring for decades. The Ranger Project Team maintains a contaminated sites register and updates the register routinely.

The following volumes of demolished plant and contaminated soils are estimated for disposal:



- Approximately 455,000 m³ of demolished and/or contaminated material is to be disposed to Pit 3. The total space available within the Pit 3 footprint, to the final landform surface is approximately 29,000,000 m³.
- Approximately 117,400 m³ of demolished and/or contaminated material is to be disposed to Retention Pond Number 2 (RP2). The total space available within the RP2 footprint, to the final landform surface is approximately 2,500,000 m³.

The bulk of this material is contaminated soils, representing approximately 405,000 m³ (or 89%) and 35,000 m³ (or 30%) of the demolished and/or contaminated material to be disposed to Pit 3 and RP2 respectively. The bulk of contaminated soils will come from beneath the processing plant, wetland filters and from the retention ponds (RP1, RP3 and RP6).

Whilst a conservative prediction of contaminant volumes across the RPA has been generated by the Phase 1 studies completed to date, further work is planned, including:

- Phase 2 of the soil contamination studies that will:
 - conduct further soil / sediment sampling (e.g. within Coonjimba Billabong, RP1, beneath the processing plant);
 - o conduct further characterisation of the final landform waste rock; and
 - conduct a BPT to establish preferred remediation options and develop Remediation Action Plans (RAPs) for the preferred remediation options across relevant areas of the RPA.
- Phase 3 of the soil contamination studies, which is the on-ground execution of the RAPs, the validation sampling, and the reporting of performance against the agreed criteria.
- The subjective 20% complete assigned to the 'Soils' monitoring program (refer Table 3) also requires attention. This reflects the considerable future work that is planned to better inform the validation sampling and post-closure monitoring program.

6.4 Ecosystems

The 'Ecosystems' theme refers to the establishment and maintenance of vegetation, habitat and fauna communities on the final landform, aiming to ensure they are sustainable and similar to those in the adjacent areas of Kakadu National Park.

Decades of relevant studies and ongoing ecosystem establishment trials have provided a substantial knowledge base for Ranger. There are two key aspects of achieving the ERs for ecosystems:

- Ecosystem similarity which requires the flora and fauna species composition, abundance and community structure of rehabilitated areas within the RPA to be similar to Kakadu National Park. Relevant information on this aspect is provided in the MCP under the headings:
 - Vegetation reference ecosystems;
 - Fauna reference ecosystems; and
 - Ecosystem establishment strategy.



- Ecosystem sustainability which requires rehabilitated areas to contain functioning ecosystems that are viable in the long-term and similar to those in adjacent areas of Kakadu National Park. Relevant information on this aspect is provided in the MCP under the headings:
 - Fauna reference ecosystems (where related to key vegetation dispersing fauna);
 - Ecosystem establishment strategy;
 - Weeds and other introduced flora and fauna;
 - Sustainability processes (including resilience to disturbance) and recruitment; and
 - Fire resilience.

The key drivers for the success of the ecosystems work are to understand the reference ecosystems that represent an appropriate rehabilitation target for disturbed areas of the RPA, the characteristics of the waste rock in which the plants are to grow, and the factors that will promote or hinder ecosystem establishment and long-term sustainability. Success in these areas will provide the habitat suitable for recolonisation by native fauna.

ERA, and our partner Kakadu Native Plant Supplies, have demonstrated considerable success in collecting seed and propagating local provenance plant species, establishing these species on waste rock, particularly on the TLF for over 14 years (Photo 19), Pit 1 for over 3 years (Photo 20) and more recently Stage 52 that was planted over a year ago (Photo 21).

Whilst progress to date is very promising, there is still much work to be done, including:

- Based on outcomes of a series of workshops held in 2024 with stakeholders and subject matter experts, further clarification and development of closure criteria which are likely to be provided for Ministerial approval in the 2025 MCP.
- Finalisation of the savanna woodland Conceptual Reference Ecosystem (CRE), particularly regarding fauna and understorey composition.
- Development of proposed additional CREs, including 'seasonally inundated savanna and ecotones', 'riparian' and others as needed, with integration of these into the Species Establishment Research Program (SERP).
- Investigation into causal factors affecting vegetation establishment in young rehabilitation areas, including deleterious chemical (e.g. high salts), nutrient and/or physical characteristics (e.g. compaction, waterlogging), and appropriate mitigation and/or amelioration.
- Continued analysis of monitoring data from rehabilitation areas, with learnings included in the SERP and used to further refine the CRE and ecosystem establishment strategy.
- Continued development of a risk-based approach to prioritising targeted weed species management.
- Further development of monitoring methodologies at-scale for vegetation establishment, fauna, habitat formation and nutrient cycling.





Photo 19: Plantings on TLF (~14 years old)



Photo 20: Plantings on Pit 1 (~3 years old)



Photo 21: Plantings on Stage 52 (~1 year old)

6.5 Radiation

There is a substantial body of knowledge that has been generated by ERA and OSS to understand and predict radiation doses to people and radiological risks to plants and animals arising from mining activities at Ranger.

A radiological impact assessment aims to quantify the impacts of radiation that originate from sources associated with a particular activity or practice, and to compare the results to existing and accepted standards. For people, the radiological impact is calculated as a potential radiation dose, where the incremental impacts above natural background levels are assessed and compared against relevant standards and limits to determine whether the impacts are acceptable.

The potential exposure pathways to radiation are:

- dust lift off leading to subsequent deposition of radionuclides in the wider environment and uptake into plants and animals that are consumed;
- dust lift off leading to radionuclides in air that can be inhaled;



- radon emission from the rehabilitated landform and the LAAs resulting in elevated radon decay product concentrations and subsequent inhalation;
- mobilisation of radionuclides into groundwater and surface water resulting in changes in concentrations and subsequent ingestion of water or uptake into plants and animals; and
- Gamma irradiation to people in the immediate vicinity of the rehabilitated landform and the LAA from potentially elevated radionuclide concentrations.

It is understood that the rehabilitated site will be used for both recreational and cultural use by the Mirarr Traditional Owners. In 2014, ERA formalised the engagement regarding post-mining land use and closure criteria through extensive consultation with Traditional Owners via the consulting linguist and anthropologist Murray Garde. His resulting report (Garde, 2015) identified occupancy intentions (1,040 hours or 43 days per year estimated to be spent on the rehabilitated Ranger mine area), use of traditional plants and animals, and the expected post-closure bush food diet.

The dose assessment method used internationally accepted processes and recognised dose factors developed by the International Commission of Radiological Protection and considered the exposure pathways listed above for a range of age groups. The assessment considered numerous scenarios, spanning from the expected occupancy intentions and bush food diet to conservative assumptions where the entire bush food diet was sourced exclusively from the rehabilitated mine area and all water consumed was based on the peak radionuclide concentrations predicted from the surface water model. In total, doses were calculated for 100 scenarios (20 different scenarios for 5 age groups; being 1, 5, 10, 15 year old and adults). For all 100 scenarios, the total radiation dose to the public is below the public dose limit of 1 millisievert per year (mSv/y).

For non-human biota (animals and plants), the changes in radionuclide concentrations due to emissions from the rehabilitated mine are calculated at relevant locations of interest. For potential radiological impacts to plants and animals, a combination of changes in soil concentrations due to dust deposition and the changes to water concentrations due to solute transfer at peak loads and at 10,000 years post closure were used.

The radiation impact assessment has demonstrated compliance with dose limits for human and nonhuman biota. Nevertheless, further engineering design of closure activities and additional remediation actions are planned, which are expected to lower radiation doses further. The following work is planned for radiation:

- a sampling program of bush tucker on the RPA will occur in 2025 to supplement existing data;
- the radiation assessment will be re-run and included in the RWD/Final Landform application after the following has occurred:
 - o the 2025 bush tucker samples have been analysed; and
 - the BPTs for the additional groundwater remediation has been completed and surface water modelling has generated revised concentrations.



6.6 Cultural

In 2006, ERA and GAC (on behalf of the Mirarr Traditional Owners) developed a protocol for cultural heritage management on the RPA. Further work is proposed to improve the Cultural Heritage Management System for closure and rehabilitation.

The RPA has undergone extensive cultural heritage investigation since 2006 with approximately 75% of the lease area subject to systematic pedestrian survey. A total of 123 cultural heritage sites have been recorded on the RPA, with approximately 70 background artefact scatters also recorded.

In 2006, a 'first pass' closure model was provided to the Mirarr Traditional Owners. In response, a series of consultation meetings were held with the goal of understanding their expectations and concerns for closure. It was understood by the Mirarr Traditional Owners that there would be ongoing consultation over the years as the closure model was refined and more detailed information was known by ERA.

In 2012, ERA engaged Murray Garde to facilitate consultation with the Mirarr Traditional Owners to further develop the cultural closure criteria for Ranger. This consultation built on the initial discussions of the first pass closure model. To develop the criteria, the post-closure land use and the nature of the Mirarr's interactions with the rehabilitated landscape needed to be understood. This is key to delivering a rehabilitated landform that will be accepted by the Mirarr Traditional Owners and provide them with a safe and healthy area to re-establish traditional practices.

Garde's report (Garde, 2015) provides details of the end land use including a list of culturally important flora and fauna, the types and amount of bush foods consumed, and the nature of past and predicted future occupancy of the rehabilitated landform. Table 4 identifies the expected use of the mine area post-closure and the outcomes of preliminary assessments to understand the potential impacts to those uses based on the findings of the studies completed to date and reported in this MCP. No direct consultation with the Mirarr Traditional Owners has yet taken place as part of the preliminary assessment presented in Table 4.

Consultation with the Mirarr Traditional Owners will continue to inform the Ranger Project Team of the expectations of the Mirarr Traditional Owners and the cultural monitoring program.

The Ranger Project Team, NLC, GAC and the Mirarr Traditional Owners are aligned on the desire to support Traditional Owners in capacity building to undertake some of the monitoring described in this MCP. Engagement with the Traditional Owners as the post-mining landowners will be key in the planning to transition the management responsibility to the Mirarr Traditional Owners at site relinquishment. The exact nature of this support requires further discussion.



Purpose of visit	Estimated time ¹	Location	Preliminary Assessment of Potential Impact / Relevant Outcome ²	Section in MCP
Hunting and food gathering (day trips)	30 days per person per year	Magela Creek and associated riparian zones (undisturbed)	No impact to hunting and food gathering is predicted from the planned closure and rehabilitation activities. Human and animal drinking water quality all within limits, radiation doses all within limits.	7.3.6, 10.3
		Billabongs ²	Preliminary and conservative calculations completed to date suggest that accumulation of manganese in older Mussels (bivalves) may pose a risk between Pit 3 and Mudginberri Billabong if manganese concentrations remain at predicted levels post-closure and Pit 3 is no longer acting as a groundwater sink.	7.3.10
Seasonal camping (extended 20 days per person per		Magela Creek and associated riparian zones (e.g. camp MG009)	No impact to seasonal camping (extended) predicted from the planned closure and rehabilitation activities. All CoPCs within drinking water quality guidelines, potential for minor eutrophication effects (e.g. filamentous algal growth) in early recession period (April/May) reducing visual amenity of the waterway.	
camping)	year	Billabongs ²	No impact to seasonal camping (extended) predicted from the planned closure and rehabilitation activities.	
Desmostian	10 days per	Magela Creek and associated riparian zones (undisturbed)	No impact to recreational visits predicted from the planned closure and rehabilitation activities. All CoPCs within drinking water quality guidelines, potential for minor eutrophication effects (e.g., filamentous algal growth) in early recession period (April/May)	700700
Recreation	year	Billabongs ²	reducing visual amenity of the waterway.	7.3.0, 7.3.8
Land management	10 days per person per Magela Creek and associated riparian zones (undisturbed)		No material change to the proposed land management and monitoring.	
and monitoring	year	Billabongs ²		10.6
Ritual ³	5 days per	Magela Creek and associated riparian zones (undisturbed)	No impact predicted to ritual visits from planned closure and rehabilitation activities. However, Traditional Owner perception may impact ritual land use. Further consultation is required.	7.3.6, 10.3
	year	Billabongs ²		

Table 4: Preliminary assessment of the potential impacts to cultural land use activities (consultation with Traditional Owners required)

 1 – occupancy rates from Garde (2015).

² – water quality modelling uncertainty remains and further work is being conducted to better understand potential impacts, including BPTs for additional mitigations.

³ – Garde (2015) provides details on the type of rituals likely to be performed on the rehabilitated RPA and areas that may be utilised (including sacred sites, billabongs and camping areas).



7 CURRENT RISKS

Risk assessments for the closure of the RPA have been held since 2008 and will continue to be undertaken throughout closure as results of monitoring and technical studies become available and are used to refine the Ranger Project Team's understanding of risk.

A risk matrix is used to determine the overarching risk classification for each identified risk event or threat. The risk classification is a function of the consequence and likelihood ratings determined by subject matter experts. The overarching risk classification is determined to be either Class IV (Critical), Class III (High), Class II (Moderate) or Class I (Low). The risk classification identifies the level of management action that must be taken to mitigate the risk, with:

- Class IV: Risks that significantly exceed the risk acceptance threshold and require investment in a complete suite of suitable best practice controls and detailed studies to classify uncertainty;
- Class III: Risks that exceed the risk acceptance threshold and require further investment in controls and study development, with classification of uncertainty;
- Class II: Risks that lie on the risk acceptance threshold and require some development of controls or studies to address uncertainty; and
- Class I: Risks that are within the risk acceptance threshold and do not require further controls or studies.

There are two primary 'types' of risks that are relevant to the closure of the Ranger mine:

- 1. Those that relate to the physical activities that are to occur on-site to successfully close and rehabilitate the mine site. These are often referred to as 'project risks' and their consequence ratings are largely influenced by project cost and schedule.
- 2. Those that relate to the successful achievement of the ERs. These are presented in the bow-tie diagrams in Chapters 6 to 11 of the MCP and their consequence ratings are largely influenced by environmental and cultural outcomes.

Table 5 provides a summary of the risks, noting that further studies aimed at improving the controls and uncertainty for Class III and Class IV risks are underway, and the progress towards reducing these risks will be discussed in future iterations of the MCP. The Class III and IV risks included in Table 5 are a consolidated list from those identified in the MCP, that is, similar risks have not been duplicated.



Table 5: Summary of current risks

		Project risks	Risks to achieving ERs				
Class No. of Description of risk event		Description of risk event	No. of Risks	Description of risk event			
Class IV	5	 Insufficient capacity of the underfill to accept all of the brine that is produced. Failure to meet production targets for process water extraction from Pit 3 and/or process water treatment targets. Failure to achieve release water criteria after two consecutive wet seasons post creation of the final landform. Failure to manage weeds, including Spigelia. Failure to achieve relinquishment of the RPA after the 25-year maintenance and monitoring period. 	4	 Risk that Traditional Owners cannot resume all cultural activities. Risk that above criteria concentrations of manganese result in health impacts. Risk that above criteria concentrations of manganese, sulfate and/or nutrients result in environmental impacts. Risk that the presence of weeds on the final landform is not acceptable to stakeholders. 			
Class III	5	 Failure to inject brine into the underfill. Failure to include appropriate rainfall data into water balance model leading to increased process water inventory for treatment. Failure to provide reliable and continuous provision of pond and process water storage and transmission. Failure to manage Browsing Ant. Failure to ensure Mine Closure Plan and activity approvals are not delayed. 	8	 Risk that the amount of water pooling on or adjacent to the landform is not acceptable to Traditional Owners. Risk that the amount of erosion of the final landform is not acceptable to Traditional Owners. Risk that the view to significant cultural site/s is obscured by the final landform. Risk of sediment from the constructed landform impacting surrounding ecosystems. Risk that stakeholders are not satisfied with the vegetation composition, nutrient cycling or fauna returning to the revegetated landform. Risk associated with potential tailings exposure after 10,000 years. Risk of physical damage to cultural heritage site/s via mine-derived altered conditions. 			
Class II	5	See Chapter 12 of the MCP for details.	14	See Chapter 12 of the MCP for details.			
Class I	10	See Chapter 12 of the MCP for details.	12	See Chapter 12 of the MCP for details.			



8 **REFERENCES**

Garde, M. 2015. *Closure Criteria Development - Cultural*. Energy Resources of Australia Ltd (ERA) Ranger Integrated Tailings, Water & Closure Confidential report, Northern Territory, p. 160.

Rio Tinto. 2022. Communities and Social Performance Standard. Document Number: CSP-B-001.

Wasson, R.J., Saynor, M.J. & Lowry, J. 2021. The natural denudation rate of the lowlands near the Ranger mine, Australia: a target for mine site rehabilitation. Geomorphology, 389, pp. 107823.